



VILLAGE OF KIMBERLY

426 W. Kimberly Avenue
Kimberly, WI 54136

Allyn Dannhoff
DIRECTOR OF OPERATIONS
920-788-7507
adannhoff@vokimberly.org

2022 Kimberly Ave Water Main Replacement Project

Weekly Update

Week of August 8th

- Contractor will be finishing services between Pine and Willow and setup of temporary water services from Lincoln to Willow.
- Wednesday mainline work between Willow and Lincoln should begin.
- Concrete restoration from Maple St to Walnut St.
- No private service work this week.

Week of August 1st

- Watermain work will continue from S. Pine St to Wilson St next week.
- Concrete restoration work will continue and be completed from Main St to Maple St.
- Turf restoration will begin from Railroad St to Maple St and should be completed by the end of next week.

Week of July 25th

- Water service work will be completed early next week between Birch and Walnut
- Tuesday temporary water service will be set up from Walnut to Willow Street followed by the mainline relay in this section.
- Concrete removal and replacement will continue from Main St to Maple St.

Week of July 18th

- Watermain work between Main St and Walnut St will continue next week.
- Watermain in the intersection of Kimberly Ave and Walnut St will be worked on followed by water service work from Main St to Walnut Street.
- Concrete work will continue between Railroad St and Main St until completed.

Week of July 11th

- Mainline crew will continue to Walnut Street by the end of the week.
- Lateral work in phase 1 will be completed early this week.
- Sommers will continue preparing for concrete replacement and will pour Wednesday subject to rain delays. Intersections will be done half at a time to allow for north south traffic flow.

Week of July 4th

- Work resumes on Tuesday July 5th

- Water and sewer private laterals from Railroad St to Main St
- Main line watermain work begins on Phase 2 starting at Main St and proceeding to Walnut St.
- Concrete pavement restoration from Railroad St to Main St is currently still scheduled for the Week of July 11th.

Week of June 27th

- The contractor will be working on water services from Railroad St to Main St. Pipe bursting of laterals may begin later in the week. there is a possibility no work will be done on Friday.
- Looking Forward:
 - ✓ Week of July 4
 - No work on Monday July 4.
 - Private Sanitary lateral work along with lead water service will be done from Railroad Street to Main Street.
 - Mainline water main work will progress from Main Street to the east.
 - ✓ Week of July 11
 - Concrete restoration from Railroad St to Main Street

Week of June 20th

- Watermain work will continue to the intersection of Main St and Kimberly Ave.
- Watermain work in the Main St and Sidney St intersections will be completed with tie ins of exiting mains throughout the intersection causing these intersections to be fully closed at times.
- Service work will begin at Railroad St and proceed to the east to establish the new lines in the right of way.
- There is a possibility private side work may begin on homes late next week. if you have not turned in your waiver for replacement of your sanitary sewer lateral please have this completed and turned in. Failure to have this in may result in not being able to participate in the Village sponsored program.
- Contact the street department if you need a form.

Week of June 13th

- Work will continue this week with the installation of watermain in the James St /John St block of Kimberly Ave including work in the John St intersection to complete mainline tie ins on John St. Watermain work will continue to progress on Kimberly Ave towards Sidney Street. Water customers may have temporary outages but you should be notified of these in advance.
- M&E Construction of Kaukauna will begin making some resident contacts from Railroad Street to Sidney St to review sanitary and water service work that will be completed on private property into the buildings. If you receive a call or a message please respond as timely as you can to help the contractor to stay on schedule and complete work in these blocks. Once the work can be completed this section of the Avenue can be restored and reopened to normal traffic flow.

- At this time residents not having a sump pump are encourage to have M&E provide a price to install one. The replacement of sanitary laterals will eliminate the ability of clear water to enter the sanitary lateral. This will typically be noticed by more frequent cycling of sump pumps and potentially cause ground water to be present on basement floors if there is not sump pump. By installing a sump pump the clear water that collects around a building foundation can be collected and pumped to a mini-storm sewer.

Week of June 6th

- Watermain installation will begin on Monday morning at the Railroad St and Kimberly Ave intersection and proceed east.
- Work will be primarily between Railroad St and John St.
- The intersection of James St and Kimberly Ave will be closed for 1 to 2 days to facilitate tie in's with side street watermain.
- Some residents may be contacted to gain access to their homes by the lateral contractor, M&E Construction. This is to determine how the sanitary and water service will be redone and also to determine a cost for a sump pump set up if a property owner requests an estimate.

Week of May 30th

- Work will begin on Tuesday, May 31 with setting up of traffic control for the work in phase 1.
- Work for the remainder of the week will be saw cutting of pavement and removal of pavement to facilitate full watermain construction work to start on Monday June 6th.